							Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020	
ID	0	Task Name	Duration	Start	Finish	Predecessors	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1		MOBILIZE	5 days	Mon 10/21/19	Fri 10/25/19		(7) (7) (7) (7) (7) (7) (7) (7) (7) (7)							
2		LAVOUT AND CET UP CIONE FOR UTILITY MODIZ	0 4	Mar 10/20/10	T 40/00/40	4								
2		LAYOUT AND SET UP SIGNS FOR UTILITY WORK	2 days	Mon 10/28/19	Tue 10/29/19	1								
3		GRIND PAVED CROSSINGS AND TEST PIT RTE 27	1 day	Wed 10/30/19	Wed 10/30/19	2		•						
		Control of the Contro					U							
4		TIE INTO SMH 3-16A AND CONTINUE TO SMH 96-01	2 days	Thu 10/31/19	Fri 11/1/19	3		7						
5		PREP AND PAVE IN RTE 27	2 days	Mon 11/4/19	Tue 11/5/19	4								
6		INSTALL SEWER MAIN ON OCEAN POINT RD TO STA.25+00	17 days	Wed 11/6/19	Thu 11/28/19	5			1					
		WOTALL DITOU OUD OF WED OF DVOC		E : 44/00/40	T 10/0/10				<u></u>					
7		INSTALL DITCH SIDE SEWER SERVICES	3 days	Fri 11/29/19	Tue 12/3/19	6			Active Pentro					
8		TEMP PAVE (AS NEEDED) CLEAN UP AND MULCH FOR THE WINTER	4 days	Wed 12/4/19	Mon 12/9/19	7			the right right					
									\$-17x114					
9		WINTER SHUTDOWN	89 days	Tue 12/10/19	Fri 4/10/20	8			The state of the s				ne dran saran Ne dran negotia Prada arabah Negotia	
					-217866								<u></u>	
10		PICKUP AT STA. 25+00 AND COMPLETE WORK IN EASTERN AVE INT.	5 days	Mon 4/13/20	Fri 4/17/20	9	1000						98477	
11		INSTALL LONG SIDE SERVICES ACROSS OCEAN POINT RD	2 days	Mon 4/20/20	Tue 4/21/20	10							1	
							el constituire de la constitui							
12		CLEAN UP, LOAM AND SEED AND TESTING	5 days	Wed 4/22/20	Tue 4/28/20	11							11 12 12 12 12 12 12 12 12 12 12 12 12 1	h
							- I I I I I I I I I I I I I I I I I I I							<u></u>
13		PAVE BINDER	4 days	Wed 4/29/20	Mon 5/4/20	12	distribution of the contract o							13 - 13 - 13 - 13 - 13 - 13 - 13 - 13 -
14		RAISE FRAMES AND COVERS	4 days	Tue 5/5/20	Fri 5/8/20	13								
3.3		TO NOTE 1 TO NINE SO VENC	, aayo	100 0/0/20	111 0/0/20		10111							-350
15		TOUCH UP LOAM AND SEED AND FINAL PAVE	4 days	Mon 5/11/20	Thu 5/14/20	14								T h
							10.00							
16		DEMOB	2 days	Fri 5/15/20	Mon 5/18/20	15	and the second							124-1 124-1 135-1
17		DDO JECT COMDI ETE	4 4	Tue F/40/22	Tue 5/40/00	16	i de la constante de la consta							ì
17		PROJECT COMPLETE	1 day	Tue 5/19/20	Tue 5/19/20	10	a continue							į

Project: BOOTHBAY OCEAN POINT Date: Thu 10/17/19

Task
Split

Progress
Summary
Project Summary
Froject Summary
Project Summary
Project Summary
Fage 1